EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements and maintenance of parks in HMT layout 5th block in ward no. 09 (Vidyaranyapura)
2	Amount of Work Portion	798566 /-
3	Estimated Cost	Rs. 10.00 Lakhs
4	Name of Contractor	Sri. Madhusudhan R
5	Agreement No.	No.: 167/2020-21, Dt: 02-01-2021
6	No. and date under wchich Work Order issued	No.: 167/2020-21, Dt: 02-01-2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	- Yes -
9	Date of receipt of application in the sub division office	30.08.21
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	440 Days.
15	Date of recommending time limit applied for	3.4.21 to 15.6.22
16	Whether the original application of the contractor is enclosed	- Yes -
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	15.6.22
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily reate of penalty	Due to Site Dispute Work Delayed Hence EoT may be Approved with nominal penality.
22	Remarks of the EE with the daily reate of penalty proposed	As per AEE recommendation EoT may be Approved with nominal penality.

Asst. Engineer

Executive Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬ್ಯಾ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Asst. Executive Engineer

Chief Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ